

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2008												2009											
						OCT			NOV			DEC			JAN			FEB			MAR			APR					
						13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20
Area 2A																													
Bridge Repair																													
1510	Grand Ave Bridge Repair	20d	20d	20OCT08 *	14NOV08																								
Flushing																													
1380	Area 2A Flushing	365d	365d	04JAN10 *	27MAY11																								
Fencing																													
1450	Fence NS11	5d	5d	17NOV08	21NOV08																								
1460	Fence NS12	5d	5d	24NOV08	02DEC08																								
1500	Access road gates	5d	5d	27FEB09	05MAR09																								
Grading																													
1390	Grade W1	3d	3d	19NOV08	21NOV08																								
1410	Grade B7	2d	2d	24NOV08	25NOV08																								
1420	Shell NS11	1d	1d	24NOV08	24NOV08																								
1400	Grade NS15	1d	1d	26NOV08	26NOV08																								
1440	Shell NS15	1d	1d	01DEC08	01DEC08																								
1430	Shell NS12	1d	1d	03DEC08	03DEC08																								
Planting																													
1540	Fiber Rolls B7	1d	1d	26NOV08	26NOV08																								
1520	Hydroseed B7	1d	1d	01DEC08	01DEC08																								
1470	Planting W2A/W2B/W3	20d	20d	16DEC08	14JAN09																								
1480	Planting W1	5d	5d	09JAN09	15JAN09																								
1210	Cordgrass Planting W1	10d	10d	30MAY11	10JUN11																								
Access Roads																													
1490	Base access roads	5d	5d	08OCT08	14OCT08																								
Area 2B																													
Fencing																													
1250	Fence NS13	30d	30d	03DEC08	15JAN09																								
1320	Fence NS14	30d	30d	16JAN09	26FEB09																								
Grading																													
1230	Weed NS13	1d	1d	29OCT08	29OCT08																								
1270	Remove haul roads and fill DS36	15d	15d	29OCT08	18NOV08																								
1300	Remove weeds NS14	1d	1d	30OCT08	30OCT08																								
1240	Shell on NS13	1d	1d	31OCT08	31OCT08																								
1310	Shell NS14	1d	1d	03NOV08	03NOV08																								
1260	Rock Protection DS36	2d	2d	19NOV08	20NOV08																								
1290	Grade B9	2d	2d	19NOV08	20NOV08																								
1220	Grade W05	1d	1d	16DEC08	16DEC08																								

Start date	08OCT08
Finish date	10JUN11
Data date	08OCT08
Run date	09OCT08
Page number	1A
© Primavera Systems, Inc.	

Marathon Construction San Dieguito Wetland Restoration

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

